COMPLETION REPORT

	Name of Work	:	DRILLING OF BORE WELLS, PROVIDING PUMP MOTOR AND SERVICING AT MAHESHWARINAGARA IN DASARAHALLI WARD NO.15
2.	Sanctioned Estimate No. & Dt	:	BR/DD/TS/58/13-14 Dt. 26/8/13
3.	Head of Account which is Chargeable	:	P. Code 1802
4.	Work Order No. & Dt	:	BR/DD/WO/305/13-14 Dt. 26/02/14
5.	Name of Contractor	:	THE TECHNICAL MANGER (WEST) KRIDL
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	34 days
7.	Measurement recorded in	:	M.B. No. 848/13-14
8.	Check measurement of the Asst.	:	M.B. No. 848/13-14 Page No. 14 To 19
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	AEE (DSD) Page No. 14 TO 19
	incharge of the work	:	
10.	a) Asst. Engineer		Sri M.C. Varadaraj AE
	b) Asst. Exe. Engineer		Sri Ravishankar AEE

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
7.0 lacs	~~6,82,300/-~~ 700000=00	—	~~7700=00~~ —

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE